Bond Project Status Summary Report: As of 11/30/2018

					Issue 1									
						Funding								
				Expend. To		Remaining-	% of Project		Expend. To					
		Issue 1 FY 15-16	FY 16-17- Audit	Date @	Remaining @	Based on	Funding	Issue 2 FY 17-	Date @	Remaining @	Issue 3 FY 18-	Issue 4 FY 19-		
Anticipated Timing	Project Category and Phasing	Issunace- Final Plan	Closeouts	11/30/2018	11/30/2018	Final Plan	Remaining	18 Issuance	11/30/2018	11/30/2018	19 Issuance	20 Issuance	Totals	
	Roads, Streetscape & Pedestrian									_	_	_		
											_	_		
	Owner of Owner into Owt and Danaging													
Done Summer, 2015	Sunset & Cornish Culvert Repairs	38.554		38,554			-16%						38.554	
Fall. 2016	(appropriated May, 2015) Road Failure Repairs	421.455	421,455	30,004	(0)	•	11%	40.000	-	40,000	_	300.000	801.455	
Fall, 2016	Road Failure Repairs Road Failure Repairs- Engineering	64,000	64,000	-	(0)	•	-100%	40,000	-	40,000		300,000	64,000	
Fall, 2016	Ditchline Repairs	316.291	289.805	26.486	-	•	41%	40.000		40,000	_	300.000	696,291	
Fall, 2016	Ditchline Repairs Ditchline Repairs- Engineering	53,000	53,000	20,400			-100%	40,000		40,000	_	300,000	53,000	
Summer, 2016	Greenway Court Drainage	81,918	81,918				22%				_	_	81.918	
Fall. 2016	Culvert Replacements	120,641	120,641				-15%				_	300,000	420.641	
Fall, 2016	Culvert Replacements- Engineering	17,000	17,000		_		-100%						17,000	
Fall, 2016	Paving	873,282	1,113,940		(240,658)	(240,738)	-25%	1,406,011	1.142.462	263,549	1.060.664	1.022.227	5.768.195	
Fall, 2016	Paving- Engineering	63,500	63,500		(2.10,000)	(2 10,700)	-100%	1,100,011	1,112,102	200,010	1,000,001	1,022,227	63,500	
Done Spring, 2016	StreetScape Main St. Phase 5 & 6	503,307	494,983	8.324			32%				_		503,307	
Done Summer, 2016	Underground Utility Study - Main St.	42,840	42,840	-,			0%						42,840	
Done Summer, 2016	Underground Utility Study-Sunset	22.950	22,950				0%						22,950	
2018 and 2020	Future Sidewalks				-			50,000	3,562	46,438	135,070	477,820	712,890	
2018	Carriage Trail				-			42,448	32,309	10,139		,	84,896	
Design 2017, Construction	n 2(SS Sunset Dr.	80,000		42,374	37,626	29,302	37%	50,000	30,232	19,768	705,260		885,260	
Done Summer, 2016	Laurel Ln. Sidewalk	85,763	85,763		-		20%						85,763	
Fall, 2017	US 221 Sidewalk	232,044		109,709	122,335	153,798	-34%			-		-	232,044	
Done Spring, 2016	Council + Interest	43,842	43,813	491	(461)	-	163%		48,943	(48,943)		10,114	53,956	
	Total Streets:	3,060,386	2,915,607	225,938	(81,159)	(57,638)	-2%	1,628,459	1,257,509	370,950	# 1,900,994	2,410,161	# 10,628,458	
											_	_		
	Parks & Recreation									_	_	_		
	Memorial Park Improvements									-	_	_		
Done Summer, 2015	(appropriated March, 2015)	26,228		26,228			25%						26,228	
Done Summer, 2015	Pavers in Memorial Park	5.705		5,705			-67%				_	-	5.705	
Spring, 2017	Pave Track & Parking Lot	114,140		149,128	(34,988)	102,477	90%					_	114,140	
Spring, 2017	Dredge Lake	65,500	56,335	0,.20	9,165	62,550	95%				_	_	65,500	
2018	Upper BB Court	00,000	00,000		-	-	0070	25.984		25,984		_	25,984	
2018	Lower BB Court							69,946	49,491	20,455	_		69,946	
Fall. 2016	Pave Picnic Shelter	5.705			5,705		33%		,		_	_	5,705	
2018	Rec. Dept. Improvements	13,671			13,671	13,671		15,000	4.757	10,243	204.614		233,285	
2018	Laurel Ln. Walkway/Drain Pipe				-	-		6,750	-	6,750			6,750	
2018	Tennis/Parking Retaining Walls				-						115,000		115,000	
2018	New Stairways & Sidewalk in Park				-	-					73,036		73,036	
2018	TH Retaining Wall				-						38,695	-	38,695	
Spring, 2017	Rotary Pavilion Repairs	13,500			13,500	13,500	100%			-			13,500	
Spring, 2017	Broyhill Park Drainage Repairs	109,779	107,980	6,437	(4,638)	-	13%			-			109,779	
Fall, 2016	Tennis Court Crack Repair	5,000			5,000	5,000	100%			-			5,000	
Spring, 2017	Replace Roof & Windows Parks Blo			65,357	(5,357)	52,991	88%			-			60,000	
Done Summer, 2016	Clubhouse HVAC Repair	11,659	11,659		-	-	3%			-			11,659	
Done Spring, 2016	Council + Interest	8,727	6,769	345	1,613	-	0%	11,361	2,880	8,481		-	20,088	
	Total Parks:	439,614	182,744	253,200	3,670	250,190	58%	129,041	57,128	71,913	# 431,345		# 1,000,000	

Bond Project Status Summary Report: As of 11/30/2018

	Water												
Fall, 2017 (when 321 compl	321 Water Line	93,300			93,300	93,300	100%	-	-	<u> </u>		-	93,300
2020	Maple St.				-	-		-	-	-		106,250	106,250
Design 2017, Construction 2	(Sunset Dr.	15,000			15,000	15,000	100%	-	-		142,500	-	157,500
2018	Sourwood	312,500			312,500	312,500		542,500	154,373	388,127			1,397,500
As Needed	Other Lines/Repairs	43,594		14,233	29,362	29,362	80%	-	-		25,966		69,560
2018	Sourwood Galvanized				-	-		-	-				-
2020	Goforth				-	-		-	-			455,767	455,767
2020	West Green Hill				-	-		-	-			255,767	255,767
Summer, 2017	Greenhill	-			-	-	100%	-	-				-
2020	Goforth Galvanized				-	-		-	-			-	-
Done Spring, 2016	Council + Interest	6,856	6,826		30	0	21%	-	14,399	(14,399)			6,856
	Total Water:	471,250	6,826	14,233	450,192	450,162	96%	542,500	168,772	373,728	168,466	817,784	2,542,500
	Sewer												
Fall, 2017 (when 321 compl	e 321 Sewer Line	244,067			244,067	244,067	100%	_	-				244,067
Done Fall, 2015	Chestnut Drive	57,312	57,311		1	0	-4%	_					57,312
As Needed	Inflow and Infiltration Study	60,000			60,000	60.000	100%	_				-	60,000
As Needed	Other Lines/Repairs	256,358			256,358	256,358	100%			_		35,000	291,358
Design 2017, Construction 2		35,000			35,000	35,000	100%	_			300,000		335,000
Done Spring, 2016	Council + Interest	12,263	9.483	30	2,750	(0)	0%	_					12,263
3,	Total Sewer:	665,000	66,794	30	598,176	595,425	90%	-	-	-	300,000	35,000	1,000,000
		,			,						200,000	13,111	,,,,,,,,,,
	Total Combined Issue:	4,636,250	3,171,971	493,400	970,879	1.238.139	27%	2,300,000	1,483,409	816,591 #	2,800,805 #	3,262,945 #	15,170,958
	Total GF Issue:	3,500,000	3,098,351	479,137	(77,488)	192,552	6%	1,757,500		442.863 #	2.332.339 #		11.628.458
	Total W/S Issue:	1,136,250	73,620	14.262	1,048,368	1,045,587	92%	542,500	168,772	373,728 #			3,542,500
	W/S FY 2016 Debt Svs. Allocation:	1,130,230	73,020	14,202	1,040,000	1,040,007	32 /6	342,300	100,772	3/3,/20 #	400,400 7	532,764 W	3,342,300
	W/O I I ZUIU DEDI SVS. Allocation.												